



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI

PAGE 1

Phase 3 Complete!

The Phase 3 Classrooms at East Elementary have been completed and new renovations are beginning in the Phase 4 Classrooms! Phase 3 wrapped up with the final installation of markerboards and the remaining ceiling tile. New flooring and base followed shortly behind, while MEPF fixtures and devices were installed and programmed for the space.

As crews move into the Phase 4 areas, demolition is moving along smoothly. MEPF rough-in installation is beginning, while the framing/drywall and window installation prepares to come in next.

Recently

- Phase 3 Ceiling Tile Installation
- Phase 3 Flooring and Base Installation
- Phase 3 MEPF Fixtures/Devices Installation

Looking Ahead

- Phase 4 Demolition Continues
- Phase 4 Framing/Drywall Installation
- Phase 4 Window & Casework Installation



The Phase 3 Classrooms are finished up and move-in is complete!



The Reading/Bubble Classroom is prepared for students and staff to utilize the space.



Demolition has started in the Phase 4 classrooms following the completion of those in Phase 3.

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND