



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

Phase 4 Wrapping Up...

The East Elementary School project will be transitioning once again as Phase 4 finishes and Phase 5 begins! Ceiling tile and MEPF fixtures/devices wrapped up, while casework and shelving installation happened below to round out upper finishes in the rooms. Flooring and base was installed in each classroom, and each one was punched for turnover this week!

In the meantime, Phase 5 selective demolition began in some of the lower-level spaces. Crews will be working on larger-scale demolition in the coming days ahead of floors being opened up for new underground plumbing rough-ins to be installed. Excited to start this next phase of work!

Recently

- Phase 4 Full Ceiling Tile, Fixtures, & Devices Installation
- Phase 4 Casework Installation
- Phase 4 Flooring and Base Installation
- Phase 5 Selective Demolition in Lower Level

Looking Ahead

- Phase 5 Full Demolition in Lower Level
- Phase 5 Saw-Cutting & Underground Rough-Ins



New casework and countertops installed in the Phase 4 classrooms!



New unit ventilator installed with wingwall countertops on top of the new flooring system!



New sink and casework installed against the room's accent wall!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND