



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

Phase 5 Continues...

The East Elementary School project has turned from demolition to new work going in place in Phase 5! All underground trenches have been poured back, and masonry/stud wall framing has started to give shape to the spaces. New door frames will be fully installed shortly, which will be the final piece to the wall structures. MEPF crews are following closely behind putting new rough-ins in-wall and above-ceiling.

New window frames are going in as well, and roofing crews continue around the building outside! With completion in-wall and passed inspections, finishes will be going in before we know it!

Recently

- Phase 5 Masonry/Stud Wall Framing
- Phase 5 MEPF In-Wall Rough-Ins
- Phase 5 Door/Window Frame Installation

Looking Ahead

- Phase 5 MEPF Above-Ceiling Rough-Ins
- Phase 5 In-Wall Completion/Inspections
- Phase 5 Drywall Installation



Wall framing and early rough-ins in place creating the structure for the SGI Rooms in the main Speech Office on First Floor!



Wall framing, rough-ins, and blocking in place in the Lower-Level Flex/ELL Rooms. Masons are ready to starting laying the block walls!



Wall structures are in place in the Lower-Level OT/PT Room as well, along with the new unit ventilator staged up for install!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND