



# East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

## Phase 5 Continues...

Despite the frigid weather, the East Elementary School project is cruising along quickly in Phase 5 of construction! New masonry and stud walls are being framed up to create the new spaces in various rooms. Final door frames will go in to finish out the framework for these rooms, as well. Overhead, MEPF crews are roughing in and hanging new mechanical units to feed each space with newly installed air conditioning.

Roofing crews continue to work their way around the building outside, too. In the very near future, drywall will start going up on the walls and finish prep will begin on the floors and walls! Exciting things to come!

## Recently

- Phase 5 Masonry/Stud Wall Framing
- Phase 5 MEPF Overhead Rough-Ins
- Phase 5 Mechanical Unit Installation

## Looking Ahead

- Phase 5 Drywall Installation
- Phase 5 Floor Preparation/Leveling
- Phase 5 Above-Ceiling Completion



Masonry and stud wall framing is complete in the Lower-Level ELL/SGI Rooms, while MEPF overhead rough-ins continue above.



Wall framing, rough-ins, and blocking in place in the Lower-Level OT/PT Room. Overhead MEPF rough-ins are moving along!



Overhead rough-ins nearly complete in the Second-Floor 3<sup>rd</sup> Grade Classroom. This space is ready for drywall and finishes starting soon!

## Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / [jwinch@findorff.com](mailto:jwinch@findorff.com)

Project Engineer, Brennan Sullivan / (920) 319-2077 / [bsullivan@findorff.com](mailto:bsullivan@findorff.com)

**Findorff**  
BUILDING & BEYOND