



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

Phase 5 Continues...

Things are progressing nicely in Phase 5 of construction here at East Elementary! New drywall walls and chases are complete, and taping/finishing of those walls has started recently. Painting and tile finishes will be coming up shortly, as well. Overhead, MEPF crews are working on finishing up final runs and connections to new units; most of these new mechanical units are in place with fixtures/devices to follow from other trades.

The roofing crews have recently completed the roof atop the Gym on the south end of the Courtyard, and they have shifted to the north end roof for the next install. Looking forward to sharing the upcoming work!

Recently

- Phase 5 Drywall Installation
- Phase 5 Drywall Taping & Finishing
- Phase 5 Mechanical Unit Installation

Looking Ahead

- Phase 5 Painting
- Phase 5 Floor & Wall Tiling
- Phase 5 Ceiling Grid & Border



Drywall installation complete with the new unit ventilator set in the Lower-Level OT/PT space! Taping/finishing to follow shortly...



Drywall taping/finishing in progress in the Second-Floor 3rd Grade Classroom bringing the new and existing walls to life!



Drywall taping/finishing nearly complete in the First-Floor Speech Offices in preparation for painting closely behind!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND