



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

Phase 5 Continues...

Phase 5 of construction here at East Elementary is cruising along, and finishes are going in to showcase the progress! Final drywall finishing is nearly complete, while wall painting follows closely behind. In addition, rooms are receiving the ceiling grid/borders and new ceiling fixtures are going in place! Upcoming work will involve the installation of new casework and millwork finishes followed by ceiling tile and flooring.

Work outside has been chilly, but the roofing crews have been working steadily on the roof over the north end of the courtyard. Tear-off work will begin soon at the west end of the courtyard, as well. Stay tuned!

Recently

- Phase 5 Drywall Finishing and Painting
- Phase 5 Ceiling Grid & Borders
- Phase 5 Overhead Fixtures/Devices

Looking Ahead

- Phase 5 Casework
- Phase 5 Ceiling Tile Drop
- Phase 5 Flooring Installation



Floor and wall tile finished in the First-Floor Boys Restroom along with new plumbing fixtures in place. This space is looking sharp!



Wall painting nearly complete in the Lower-Level OT/PT Room. Even the ceiling grid/borders are already halfway complete!



Ceiling grid/borders fully installed along with new light fixtures shining bright in the Second-Floor 3rd Grade Classroom!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND