



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

//////////////// 120 S. Sanborn Ave • Jefferson, WI ////////////////// PAGE 1

Phase 5 Finishing...

Believe it or not, Phase 5 of construction is nearly complete at East Elementary School! The final touches are being put on the installed casework, while flooring is being installed in all spaces. Ceilings are completely installed, and the new wall/ceiling fixtures and devices are being set for control use in the spaces. All that will remain will be early punch list items and final cleaning of the rooms. We are excited to turn this space over soon!

Outside on the roofs, tear-off work is nearly complete at the west end of the courtyard, and new flashings and waterproofing material is being installed. This work will push to the north side of the courtyard once complete.

Recently

- Phase 5 Casework Finishes
- Phase 5 Flooring
- Phase 5 Programming for Fixtures/Devices

Looking Ahead

- Phase 5 Pre-Punch Items
- Phase 5 Final Cleaning
- Phase 5 Punch List & Turnover



The brand-new ceiling and floor installed in the Second-Floor 3rd Grade Classroom! Almost ready for move-in!



A look at the new finishes in the First-Floor Speech Office and SGI Rooms! The new doors will put the final touches on these rooms.



The nearly complete Lower-Level OT/PT space with the new rubber flooring freshly in place. This space looks great!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND