



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

Phase 6 Beginning...

With the completion of Phase 5, work begins to ramp up again for Phase 6 at East Elementary School! Final punch list items are being completed in the Phase 5 rooms, while demolition has started in the Phase 6 spaces. This demolition work will go full swing over Spring Break with concrete saw-cutting, slab removal, and new underground work going in place. Before long, new wall structures will be laid out and framed up to shape the rooms!

Roof work is progressing well on the courtyard roof elevations. Crews are finishing up the tile work on the north elevation, with sheet metal finishes and west elevation tile work to follow. Bring on the spring weather!

Recently

- Phase 5 Punch List Items
- Phase 6 Selective Demolition
- Phase 6 Concrete Scanning

Looking Ahead

- Phase 6 Saw-Cutting & Removal
- Phase 6 Underground Work
- Phase 6 Concrete Pour-Backs



Selective demolition nearly complete in the Lower-Level Restrooms. Layout and prep is complete for concrete saw-cutting to begin!



A look at the recently finished First-Floor Math Intervention Room. Phase 5 rooms are looking great as students and staff move in!



Renovation complete in the First-Floor Boys Restroom from Phase 5. Looking forward to finishing the remaining restrooms in Phases 6 & 7!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com
Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND