



# East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

## Phase 6 Continues...

Phase 6 of construction is well underway at East Elementary School! Selective demolition in the spaces has been completed, along with preparation for new MEPF work to go in place. Underground plumbing work has been completed along with concrete pour-backs to re-establish the floor. Upcoming work will involve new wall framing, MEPF in-wall rough-ins, and drywall to follow. Looking forward to seeing this work phase take shape!

With the nice weather recently, roof work is moving along well! In the courtyard, roof tile work is in progress on the west elevation, with sheet metal finishes continuing on the north and west elevations. Scaffolding has been set up for the final tear-off work on the roof above the Library, too!

## Recently

- Phase 6 Underground Work
- Phase 6 Concrete Pour-Backs
- Phase 6 Wall Framing

## Looking Ahead

- Phase 6 In-Wall Rough-Ins
- Phase 6 Above-Ceiling Rough-Ins
- Phase 6 Drywall Installation



A look at the Lower-Level Restroom with the carrier set for new toilets and in-wall piping set for new sinks. Wall framing is in progress!



View from the Courtyard at one of the recently completed roofs atop the Gym and Office areas on the southwest side of the building!



Scaffold installation in progress on the east side of the building, getting prepared for the final existing roof tear-off for the project!

## Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / [jwinch@findorff.com](mailto:jwinch@findorff.com)

Project Engineer, Brennan Sullivan / (920) 319-2077 / [bsullivan@findorff.com](mailto:bsullivan@findorff.com)

**Findorff**  
BUILDING & BEYOND