



Jefferson High School EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

700 W. Milwaukee Street • Jefferson, WI 07.26.2024

Overview

Finishing up the month of July, the Jefferson High School project continues to take shape! Following the completion of masonry veneer work, new glass storefronts were installed at the Skills Lab Addition. Also at the Skills Lab Addition, new bollards, stoops, and the central apron are being poured in place. In other areas of the project, ceiling grid and borders are nearing completion in all the classroom spaces, while overhead painting progresses through the Head House and Shop areas. Finally, MEPFP (Mechanical, Electrical, Plumbing, Fire Protection) crews are installing new fixtures and devices, including a few neat additions like the new kitchen hood, backshelf exhaust hoods, and trench drains in the Auto and Ag Shops. Exciting things are coming here at the High School, stay tuned!



Masonry veneer is complete, and aluminum storefronts have been installed in the Skills Lab Addition!

Recently

- Glass storefront installation complete at the Skills Lab Addition
- Site concrete nearly complete at the Skills Lab Addition
- Overhead/wall paint finishing at the Head House, Classrooms, and Shop areas
- Ceiling grid/borders nearly complete at the Classroom areas

Looking Ahead


- Casework installation at the Classroom and Shop areas
- Resilient flooring installation at the Classroom areas
- MEP devices/fixtures installation at the Classroom and Shop areas
- Interior door installation at the Classroom and Shop areas



Ceiling grid/borders in place with newly installed overhead MEP fixtures in the Ag Classroom. Finishes are looking sharp!

DID YOU KNOW?

New ceiling systems are being put in place at the Jefferson High School project. Once completed, the newly renovated spaces will exhibit 3 different tiled ceiling variations totally up to nearly 10,000 square feet of new ceilings! Additionally, the Shop areas will be receiving a variety of new ceiling paint finishes; uniquely, the Skills Lab will display its MEPP overhead systems with their own unique colors to use as a learning tool for how these systems work together.



Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 2

What's new at East Elementary?

Crews have been busy framing and hanging drywall. After the drywall has been placed, it is taped and finished to create a smooth surface for paint. This week, painting began in the level 2 classrooms! MEPFP overhead rough-ins are finishing up throughout the building. Hollow metal door frames have been installed and the grid for the ceiling tile is up on level 2.

Outside, crews are installing the new copper gutters and the "LudoSlate" roofing system. The old window sashes are being swapped out for a new system. Meanwhile, another crew is finishing up the new overhang at the main entrance. Things are movin' and groovin' on site!



Roofing Crews are installing the new copper gutters and the "LudoSlate" roofing system.



The new windows are looking great!



The first layer of primer before paint goes on in the 2nd Grade Classroom.

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Maura Cannon / (714) 747-4844 / mcannon@findorff.com

Findorff
BUILDING & BEYOND



West Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

900 W. Milwaukee Street • Jefferson, WI PAGE 3

Big Changes at West!

Lots of progress is being made at West Elementary. New casework has been installed in the classrooms and crews are working to install carpeting and ceiling tile. The masonry walls in the bathrooms are almost complete, tile installation is coming up next! The new library walls are in place, and finish work is now in progress.

Outside, crews are preparing to install the new generator. The excavation has been done and the bollards have been set. Soon, the new mechanical pad will be poured, and the generator equipment will be set in place.

Recently

- Casework delivery and installation
- Began flooring installation
- Drywall finishing in progress

Looking Ahead

- Casework install and detailing
- Continued flooring installation
- Pour mechanical pad and set generator



New casework installed!



Flooring, ceiling grid, and ceiling border installed in a classroom.



Excavation is complete and the bollards are set for the new generator!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Assistant Project Manager, Austin Lee / (414) 550-4133 / alee@findorff.com

Findorff
BUILDING & BEYOND



Sullivan Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

//////////////// 206 S. Taft Ave • Jefferson, WI ////////////////// PAGE 4



The new toilet room by the office is drywalled and taped. Ready for paint!



The new window frame has been installed – next step is to add the glass.

A New Look for Sullivan Elementary

The masonry wall installation is complete in the reception and restroom area. Next up, paint! Flooring installation has begun in the Data Room and crews will continue to work their way through the building. Sullivan Elementary will look very different in just a few weeks as we move into the finishing stages of the project!

Recently

- Masonry wall installation completed
- Began flooring installation
- Drywall finishing in progress
- New window frames installed

Looking Ahead

- Masonry and drywall painting
- Ceiling grid layout and install
- Continued carpeting installation
- Continued drywall finishing



New flooring in the Data Room.

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Assistant Project Manager, Austin Lee / (414) 550-4133 / alee@findorff.com

Findorff
BUILDING & BEYOND